NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/W-11/2019-20/CP

Date: 23-09-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name Of work : - Community Property maintenance including Parks in Ward No -11 Kuvempunagara.

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and	Cum	44.96
2	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal	Cum	19.50
3	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring,	Sqm	129.99
4	) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and	No.	695.00
5	KSRB 15-19.1: Providing and applying ready mix priming coat over concrete/masonry/ asbestos cement sheet/plastered surfaces including preparing	Sqm	109.46
6	KSRB 15-19.2: Providing and applying spray painting in two coats (excluding priming coat) over concrete/ masonry /asbestos cement sheet/plastered surfaces	Sqm	109.46
7	Disposal of debries to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work,	Cum	44.96
8	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in	Cum	1.73
9	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse	Cum	0.43
10	Supply and erection of 14 Feet Height Street Light Pole on suitable cement concrete foundation with 2.5 Feet height cast iron decorative round pedestal as	Each	8.00
11	KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse	Cum	2.46
12	Supplying and fixing of solar lux level street light control switch three phase including suitable capacity contactor	Each	8.00
13	Extra for Fabrication supply and fixing of Stand fabricated using slotted angle/L angle of size 6mm x 50mm for mounting out door/indoor A.C. unit./ Batteries.	Each	8.00
14	Supplying surface mounted type mirror optic luminaries for single/Twin 28watts fluorescent lamps cross rising of stove enameled deep coloured M.S.low profile	Each	8.00
15	Fixing charges of post top/ Gate/ Garden fitting /LED on the existing CI / GI or any other pipe using required size of reducer, wiring using suitable wires.	Each	8.00

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

16	Providing and Fixing of Ornamental Delhi benches as per design specifications and fixing as per the direction of Engineer Incharge	Each	10.00
17	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts	Cum	239.81

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore